HXD-V1 · ROUTINE CHECKS

Routine check sheet

One sheet per week. Mark ✕ for anything abnormal, stop the unit and contact HydroXpand. Adjust the lists to your running hours and site conditions.

Serial number	Location	Week starting	Run hours (h)

1. Daily, or each shift

Check	Mon	Tue	Wed	Thu	Fri	Sat	Sun
No leaks at the front panel fittings and the tubing	☐	☐	☐	☐	☐	☐	☐
Vent and drain lines intact and not blocked	☐	☐	☐	☐	☐	☐	☐
Outlet dew point and operating pressure in the normal range	☐	☐	☐	☐	☐	☐	☐
No active alarms	☐	☐	☐	☐	☐	☐	☐
Initials							

2. Monthly

- ☐ Rear fans running and air openings free of dust
- ☐ Dew point trend. Contact us if it rises slowly over weeks _____ °C
- ☐ Drain events. A clear increase points upstream _____ count

3. Yearly

- ☐ Leak check of all connections at operating pressure
- ☐ Dew point sensor or analyser checked against a reference
- ☐ Power cord, earth connection and network cable checked

Notes

Checked	Approved